# Example Infrared Services (fictional)

Annual Infrared Inspection Report: Equipment List
Customer: Sample Plastics Co.  Inspection Date: 03/11/2025

| Location | Equipment | Component | Max Temp | Opened |
|---|---|---|---|---|
| Building A - Electrical Room 1 | Panel P1 | Full Panel | 86.2 | Yes, Completely |
| | Panel P2 | Full Panel | | Yes, Completely |
| | Transformer T1 | Full Transformer | 104.5 | Yes, Completely |
| | Disconnect D1 | Full Disconnect | | Item is Locked Out |
| Building A - Mezzanine MCC | MCC-1 Starter 3 | Full Starter | 97.3 | Yes, Completely |
| | MCC-1 Starter 4 | Full Starter | | Item Was Off at Time o |

# Example Infrared Services (fictional)

Annual Infrared Inspection Report: Equipment List
Customer: Sample Plastics Co.  Inspection Date: 03/11/2025

| Location | Equipment | Component | Max Temp | Opened |
|---|---|---|---|---|
| Building B - Main Switchgear Room | Main Switchgear MSG | Full Panel | 92.1 | Yes, Completely |
| | Main Breaker MB-1 | Full Breaker | | Yes, Completely |
| | Lighting Contactor LC-1 | Full Contactor | | Yes, Completely |
| | Panel P2 | Circuit 11 | 131.7 | Yes, Completely |

**Total equipment inspected: 10**